

HE EMPLOYER Harbor Development Group	MC CONTRACTOR Meridian Contractors	HE CONSULTANT Harbor Engineering	MC DESIGNER Meridian Design Studio
---	---	---	---

Marina Heights - Tower A
Structural works / Contract MH-2026-01

VARIATION ORDER

Reference: VO-0001
Revision: 0
Status: Issued

Variation to the Level 02 transfer slab

Issuance and Distribution			
Issued By Harbor Engineering Services Ltd. Engineer / Contract Administrator Attn: Maya Chen - Resident Engineer maya@example.com		Issued To Meridian Contractors S.A.L. Main Contractor Attn: Alex Morgan - Project Manager alex@example.com	
Action For Review	Issued 2026-10-19 14:30+03:00	Response Due 22 Oct 2026	Revision Date 19 Oct 2026
Variation Details			
Effective Date 20 Oct 2026	Affected Work / Activity Transfer slab reinforcement and concrete	Location / Area Level 02 / Grid B3-C5	
Authorized Change / Scope Increase the transfer slab reinforcement at the revised column interface and use the updated concrete strength shown on drawing MH-ST-L02-014 Rev. C. Include revised bar schedules, additional fixing, inspection and associated concrete testing within the affected zone.			
Justification / Contractual Basis Issued following the coordinated structural revision and RFI-0028 response. The agreed value covers the additional quantities and associated work under the variation provisions of the contract. Proceed only against the approved drawings and retain supporting measurement sheets.			
Agreed Value USD 18,750.00	Time Effect No change to completion date	Source / Supporting Records RFI-0028 EI-0011 QS-VO-001	
Originator Authentication			
Issued By Maya Chen Designation Resident Engineer	Signature / Authentication ELECTRONICALLY ISSUED maya@example.com Demo acknowledgement		Issue Date 19 Oct 2026

HE EMPLOYER Harbor Development Group	MC CONTRACTOR Meridian Contractors	HE CONSULTANT Harbor Engineering	MC DESIGNER Meridian Design Studio
---	---	---	---

Marina Heights - Tower A
Structural works / Contract MH-2026-01

VARIATION ORDER

Reference: VO-0001
Revision: 0
Status: Issued

Review Response		
Review Disposition ☐ A - Approved ☒ B - Approved as noted ☐ C - Revise and resubmit ☐ D - Rejected / Not approved	Receiver Comments Approved as noted. 1. Submit the revised reinforcement schedule before placing the additional steel. 2. Coordinate the inspection hold point with the MEP team. 3. Confirm the final measured quantities in the next payment submission. The agreed value and stated time effect are recorded for this example.	
Responded By Alex Morgan Designation Project Manager	Signature / Authentication SECURE-LINK RESPONSE alex@example.com Demo acknowledgement	Response Date 20 Oct 2026